



Replies to queries on pre-bid online meeting

Date:- 18-July-2020

S.no	Queries by Bidders	Response by IIITD
1.	Queries regarding IT load , DC space allocated and existing infrastructure And Queries related Data Centre space and UPS room layout And Please specify what is the rating of UPS initially you are planning and How many UPS are in bidder's scope? Because for Data centre UPS should be in N+N redundancy. And Hopefully IIIT is expecting designed using combination of PAC/ in-row cooling/ rear door heat exchangers (RDHX)/ or other efficient systems	IIITD recommends to visit site and do survey on the basis of survey provide their own inputs. Bidders are supposed to do their own calculations for space, UPS, Cooling, required materials and propose plan based on their own study, experience and expertise. More than one design can be submitted.
2.	Hope PUE is expected signed and certified by Customer data Centre Build by bidder in last 3 years. Kindly confirm.	It is not must, But It will be good if bidders can provide customer certified PUE. If self-certified PUE is submitted then detailed calculation parameters/method should be submitted along with customer contact number Corrigendum for same will be published on https://www.iiitd.ac.in/tenders
3.	Kindly share list of equipment make and model and quantity has to migrate	We can't provide all equipment's details at this stage. We can provide number of devices which required to migrate. For E.g. We can provide how many are rack servers, how many are network switches or how many are other devices.
4.	Migration of Data Centre is a very critical activity for any data Centre. Kindly confirm time line planned for this activity and Hopefully executing agency should also have in-house expertise for at least 10 data Centre migration is last 5 years	We need to physically migrate servers, racks, cables if required, to temporary facility which is very near to existing setup. We are expecting migration with minimum downtime.
5.	We request Data center should be certified by Uptime or EPI. Actually as mentioned three Tier-3 Data Centre with at least one TIER III/Rated 3 certified DC are Terminology of UPTIME and EPI respectively. And Bidder must have successfully executed establishment of three Tier-3 Data Centre with at least one TIER III/Rated 3 certified DC or ANSI/TIA-942 Tier-3 or TIER III complied DC in India. The single similar order value should 1.2 Cr each Or Two similar works of Rs 0.9 Crs each Or Three similar works of Rs 0.24 Crs each in any one of last five financial years ending Feb2020	If Data Centre is not certified by certifying institutions then bidders has to provide complete design/detail of the Data Centre and show how TIER-3 Guidelines were followed in the Data Centre or DC is Tier-3 complied. Bidder also need to provide contact name and number of the customer. Corrigendum for same will be published on https://www.iiitd.ac.in/tenders
6.	We request you to add projects of abroad as well accept order values of Three similar works of Rs 0.24 Crs each in any one of last seven financial years ending Feb2020 *	Only projects completed in India will be considered. We will change it to 7 years Corrigendum for same will be published on https://www.iiitd.ac.in/tenders